

Copenhagen Airport

Pier C



Client	Grønbech Constructions
Date of Delivery	31st January 2008
Tonnage	600 tonnes

In 2008, Bladt Industries A/S fabricated, delivered and installed approximately 600 tonnes of steel structures for the new arrival facilities of Pier C in Copenhagen Airport as an expansion of the existing Pier C of terminal 3 was needed.

The expansion of Pier C consisted of a completely new walkway installed above the existing Pier. The steel structures were preassembled and completed with cladding, glass and electric installations in four sections, each 40 metres long and with a weight of up to 140 tonnes. Afterwards the sections were transported to airside and installed with major cranes. This was done in the night-time in order to minimise disturbance of flight traffic.

As this was a project conflicting with the existing facilities, logistics were an issue. All work was managed to be executed on the condition that the existing Pier C was fully capable of functioning during the entire construction period.

